

---

**WEST OXBOW LAKE ROAD  
OXBOW LAKE, LAKE OF BAYS  
SITE EVALUATION REPORT  
STORM WATER MANAGEMENT AND  
CONSTRUCTION MITIGATION PLAN**

---



Prepared by:

Pinestone Engineering Ltd.  
Muskoka Office  
110 Kimberley Avenue  
Bracebridge, Ontario P1L 1Z8

Phone: 705-645-8853  
Fax: 705-645-7262  
Email: [pinestone@pel.ca](mailto:pinestone@pel.ca)  
Web: [www.pel.ca](http://www.pel.ca)

January 2021  
20-11530M – rev. 0

**WEST OXBOW LAKE ROAD – OXBOW LAKE, LAKE OF BAYS  
SITE EVALUATION REPORT - STORM WATER MANAGEMENT AND CONSTRUCTION  
MITIGATION PLAN**

---

**Table of Contents**

<b>1.0</b>	<b>INTRODUCTION.....</b>	<b>1</b>
1.1	General.....	1
1.2	Purpose and Scope .....	1
<b>2.0</b>	<b>EXISTING SITE CONDITIONS .....</b>	<b>1</b>
2.1	Property Description .....	1
2.2	Site Topography and Drainage Characteristics .....	1
2.3	Fish Habitat.....	3
<b>3.0</b>	<b>STORM WATER MANAGEMENT .....</b>	<b>3</b>
3.1	Reference Reports.....	3
3.2	Design Criteria .....	3
3.3	Quality Control Plan.....	4
3.4	Conveyance Features.....	4
3.5	Ditches and Level Spreaders.....	4
3.6	Vegetative Buffers .....	5
<b>4.0</b>	<b>CONSTRUCTION MITIGATION MEASURES .....</b>	<b>5</b>
4.1	General.....	5
4.2	Monitoring and Maintenance.....	6
4.3	Contingency Plan.....	6
<b>5.0</b>	<b>CONCLUSIONS AND RECOMMENDATIONS.....</b>	<b>7</b>

**APPENDICES**

Appendix A – Calculations  
Appendix B – Drawings

# **WEST OXBOW LAKE ROAD – OXBOW LAKE, LAKE OF BAYS SITE EVALUATION REPORT - STORM WATER MANAGEMENT AND CONSTRUCTION MITIGATION PLAN**

---

## **1.0 INTRODUCTION**

### **1.1 General**

Pinestone Engineering Inc. (PEL) was retained by Muskoka Lakeside Properties Inc. to complete a storm water management and construction mitigation plan for the proposed extensions of West Oxbow Lake Road.

The site is legally described as Concession 6, Lot 3, in the Geographic Township of Finlayson, Township of Lake of Bays. Surrounding land uses include West Oxbow Lake Road to the west, existing residential dwellings, vacant lands and Oxbow Lake. The site location is illustrated on Figure 1.

It is understood that the Township requires a storm water management plan, prepared by a professional engineer, which will prevent storm water impacts on neighbouring properties and Oxbow Lake.

### **1.2 Purpose and Scope**

The purpose of this report is to provide a storm water management and construction mitigation plan for the property and addresses the following:

- i. Storm water management;
- ii. Promotion of water infiltration as opposed to direct runoff;
- iii. Natural vegetative buffers and vegetation to be retained;
- iv. Construction mitigation measures


## **2.0 EXISTING SITE CONDITIONS**


### **2.1 Property Description**

The proposed development property located east of West Oxbow Lake Road, is currently vacant land. The proposed private driveways (2) will extend from West Oxbow Lake Road and run adjacent to the existing road.

### **2.2 Site Topography and Drainage Characteristics**

Topography through the site is moderate with slopes of approximately 10-25%. Elevations through the site range from 405.00 metres ASL at the Peak of West Oxbow Lake Road to 385.00 metres ASL near the Lakefront. Drainage from the property is in the form of sheet flow and flows easterly towards Lake Oxbow. There are no defined drainage courses on the site.



	WEST OXBOW LAKE ROAD			
	LOCATION PLAN			
	DATE: OCT. 2020	SCALE: N.T.S.	PROJECT No. 20-11530-M	FIGURE No. FIGURE 1

### **2.3 Fish Habitat**

Oxbow Lake's shoreline provides critical habitat for fish and accordingly, the storm water management plan should be based on providing an "enhanced" level of protection (formerly level 1) as defined by the Ministry of the Environment (MOE).

## **3.0 STORM WATER MANAGEMENT**

### **3.1 Reference Reports**

The following reports and studies have been used for reference in the preparation of this Storm Water Management Plan:

- i) *Ministry of the Environment and Energy's Storm Water Management Planning and Design Manual, March 2003.*
- ii) *Inter Agency Storm Water Management Working Committee "Design Criteria for Storm Water Management in Muskoka" November 1991.*
- iii) *Sediment Control Planning Central Region Group, prepared by the Ministry of Natural Resources.*

### **3.2 Design Criteria**

The storm water management requirements for the development are as follows:

- Maintaining existing natural drainage paths.
- The installation of appropriate drainage features to safely convey drainage through the site to the lake without impacting neighbouring properties.
- Quality control of post development run-off to an "enhanced" level of protection using approved techniques in accordance with the MOE Storm Water Management Planning and Design manual.
- Maintaining existing vegetated buffers between the developed area and the water body.
- Protection against erosion as a result of site development.
- Installation of appropriate construction mitigation measures to protect against erosion during the construction period.

Peak flow attenuation of post development run-off will not be required as drainage from the proposed road will be routed around the future adjacent properties and conveyed to the receiving watercourse, removing any concerns regarding downstream flood impact.

### **3.3 Quality Control Plan**

The MOE Storm Water Management Planning and Design Manual (MOE, 2003) provides guidance on various lot level and “end-of-pipe” controls that are appropriate for small scale developments (less than 5.0 ha).

For this site, a “treatment train” of approved quality control techniques is recommended as follows:

- The use of an enhanced grass/rip-rap ditch for conveyance of site generated run-off to promote cleansing, infiltration, attenuate flows and prevent erosion of receiving vegetation.
- The maintenance of existing landscaped areas up-gradient of the shoreline and vegetative buffers along the shoreline to filter the run-off prior to discharge to the lake.
- Discharging the ditch through rip-rap level spreader outfalls to encourage infiltration, reduce point source loading to the lake, and attenuate flow rates.

The recommended quality control plan elements are described in more detail below, and are illustrated on the Storm Water Management and Construction Mitigation Plan enclosed in the rear of this report.

### **3.4 Conveyance Features**

The proposed Culverts have been sized to convey the storm water from the 10 year storm event.

The ditches provide adequate capacity for the 100 year storm event. Drainage will outlet to level spreaders designed in according with the MOE manual prior to discharging to Lake Oxbow.

The calculations are included in Appendix A.

### **3.5 Ditches and Level Spreaders**

Drainage from the proposed road will be directed to enhanced grass/rip-rap lined ditches. The ditches will promote cleansing, infiltration, attenuate flows and protect receiving vegetation from erosion.

The ditch configuration has been based on providing enhanced water quality control and will consist of grass/rip-rap surface, 3:1 side slopes, 0.5m bottom width, and minimum 400mm depth.

# **WEST OXBOW LAKE ROAD – OXBOW LAKE, LAKE OF BAYS SITE EVALUATION REPORT - STORM WATER MANAGEMENT AND CONSTRUCTION MITIGATION PLAN**

---

The proposed ditching has been sized to convey the storm water from the 100 year storm event, as well as meet the velocity requirements for enhanced ditches as recommended by the MOE. Calculations are included in Appendix A.

The ditches will discharge to rip-rap level spreader outfalls. The level spreader ensures uniform flow over the existing landscape vegetation which promotes cleansing and infiltration of storm water. The spreader will be constructed with 50mm dia. rip-rap to ensure the spreader can withstand the velocity of runoff discharging from the steep swale. The design of the level spreader is consistent with the typical detail specified in the MOE manual.

Details of the level spreader design are illustrated on Drawing DET-1. Calculations are included in Appendix A.

## **3.6 Vegetative Buffers**

A vegetative buffer is important to protect the natural shoreline from the impact of construction and lot disturbance. Shoreline buffers also filter runoff, absorb nutrients and protect from erosion.

The Contractor's operations shall not cause damage to the trunks or branches of trees not designated for removal or cause flooding or sediment deposits in tree preservation areas identified on the drawing.

Unless the contract requires work within the drip line of trees not designated for removal, equipment shall not be operated within that drip line area. When the contract requires work within the drip line of trees not designated for removal, operation of equipment within that drip line area shall be kept to the minimum necessary to perform the work required.

Equipment or vehicles shall not be parked, repaired or refuelled, construction material shall not be stored, and earth materials shall not be stockpiled within the drip line area of any tree not designated for removal.

Within 5 calendar days of damage, branches that are broken as a result of construction shall be cut back cleanly at the break, or to within ½" of their base if a substantial portion of the branch is damaged. Roots that are exposed by construction shall be cut back cleanly to the soil surface and damaged bark shall be neatly trimmed back to uninjured bark, without causing further injury.

## **4.0 CONSTRUCTION MITIGATION MEASURES**

### **4.1 General**

A heavy duty silt fence should be installed on the down gradient side of the proposed development. The fencing should be installed 3 to 5 metres away from the construction / filling limit. Where the base of the siltation fencing cannot be keyed into the underlying soils, sand soils shall be imported and placed on the flap of the fence to a depth of 0.2 metres.

# **WEST OXBOW LAKE ROAD – OXBOW LAKE, LAKE OF BAYS SITE EVALUATION REPORT - STORM WATER MANAGEMENT AND CONSTRUCTION MITIGATION PLAN**

---

Stripped or stockpiled earth material will be located a minimum of 15 metres away from natural drainage paths and always be placed up-gradient of the siltation controls. In addition, the stockpiles should be located a minimum of 15 metres away from the top of any existing embankment.

All reasonable methods to control erosion and sedimentation are to be taken during construction. The contractors will monitor runoff toward Oxbow Lake and the adjacent lots.

Details of the construction control facilities and their locations are shown on Drawings PP-1 and DET-1.

## **4.2 Monitoring and Maintenance**

It is the responsibility of the contractor and owner to maintain the siltation control devices until suitable grass cover/vegetation has been established.

A regular review of the facilities by the contractor shall be carried out during the construction period to ensure that the facilities are being properly maintained, and if necessary replaced.

The contractor should inspect the siltation devices immediately after each rainfall. Damaged devices should be repaired immediately and additional devices installed if necessary.

Silt should be removed from the fencing and straw bale dams when deposits reach approximately 250mm above original ground.

In the event that the proposed works cannot be completed within one construction season or adequate vegetation has not been established prior to winter freeze up, the contractor should review the silt controls to assess potential problem areas which might exist during the spring thaw and install additional controls as necessary.

## **4.3 Contingency Plan**

Should the erosion control measures fail and sediment migrate beyond the limits of the control works, the following tasks should be carried out:

- The Township of Lake of Bays should be notified of the event. The area will be assessed and cleaned up to the satisfaction of the Township.
- Additional sedimentation facilities be installed in the area of the migration and down gradient to contain the sediment.
- The Department of Fisheries and Oceans should be contacted in the event that sediment reaches Oxbow Lake.



**WEST OXBOW LAKE ROAD – OXBOW LAKE, LAKE OF BAYS  
SITE EVALUATION REPORT - STORM WATER MANAGEMENT AND CONSTRUCTION  
MITIGATION PLAN**

---

**5.0 CONCLUSIONS AND RECOMMENDATIONS**

The following conclusions are based on the information and analysis presented in this report:

- 1) The storm water management requirements for the site can be addressed by implementing approved quality control techniques for small drainage areas.
- 2) Suitable drainage conveyance measures can be installed to safely convey drainage to the lake, protect against surface erosion and prevent impact on neighbouring properties.
- 3) A suitable construction mitigation plan can be prepared for the site to protect Oxbow Lake and adjacent lands from sediment erosion.

It is recommended that:

- 1) The general guidelines provided in this report be utilized during design and construction of the enhanced swale and level spreader.
- 2) This report and drawing be submitted to the Township of Lake of Bays in support of the site plan application.
- 3) A “treatment train” of approved quality control measures be implemented as outlined in this report. The recommended techniques include enhanced grass / rip-rap ditches for conveyance, maintenance of existing landscape vegetation and vegetative buffers to ensure the integrity of the existing slope and shoreline vegetation and the construction of rip-rap level spreaders at the ditch outfalls to promote uniform flow over vegetation, attenuate flow rates and reduce erosion potential.
- 4) The construction mitigation measures outlined are utilized as a guideline for construction mitigation management on this site.

All of which is respectfully submitted,

**PINESTONE ENGINEERING LTD.**



Lauren Trividic, P.Eng.



Tim Harvey, P.Eng.



## **APPENDIX A**

### **Design Calculations**

## **Level Spreader Length Calculation**

The level spreader and vegetated filter strip shall be designed such that the peak flow from a 4 hour Chicago 10mm storm results in a flow depth of 50-100 mm through the vegetation. The flow depth over the level spreader can be calculated using a standard broad crested weir equation:

Weir Equation:

$$Q = \alpha LH^{1.5}$$

Catchment 201:

$$0.164\text{cu.m/s} = (0.60)(L)(0.10\text{m})^{1.5}$$

$$L = 8.64 \text{ m}$$

In order for the 2yr storm event to weir over the level spreader at a maximum flow depth of 100mm, the minimum length of the level spreader is 8.7m. The swale outlet level spreader for catchment 201 provides 9.0m length.

Catchment 202:

$$0.059\text{cu.m/s} = (0.60)(L)(0.10\text{m})^{1.5}$$

$$L = 3.11 \text{ m}$$

In order for the 2yr storm event to weir over the level spreader at a maximum flow depth of 100mm, the minimum length of the level spreader is 3.1m. The swale outlet level spreaders for catchment 203 provides 4.0m length.

# **OXBOW LAKE ROAD - ENHANCED SWALE CATCHMENT 201** **RATIONAL METHOD CALCULATIONS**

Lake of Bays, Ontario

Project Number:

20-11530M

Date:

September 28, 2020

Design By:

LT

File:

Z:\Project Documents\11530M Oxbow Lake\Trapezoidal Channel - 201.xls



Chicago Storm Parameters				
Design Storm	a	b	c	Intensity (mm/hr)
5 Year	950	6.75	0.82	95.214
10 Year	1221	7.38	0.843	111.168
25 Year	1452	7.3	0.848	130.851
50 Year	1466	6.55	0.832	143.513
100 Year	1499	5.81	0.825	155.476

\* Based on District of Muskoka IDF Data

Rational Coefficient	
DOWNTOWN BUSINESS	0.70-0.95
SINGLE FAMILY RESIDENTIAL	0.30-0.50
ASPHALT/CONCRETE	0.70-0.95
SANDY SOIL LAWN	0.05-0.20
HEAVY SOIL LAWN	0.13-0.35
BRICK	0.70-0.85

Time of Concentration(Tc) Calculator			
WATERSHED AREA	=	3.22	ha
LENGTH OF OVERLAND FLOW	=	90	m
SLOPE	=	0.2	m/m
RATIONAL COEFFICIENT	=	0.25	see table

Time of Concetration Results			
BRANSBY WILLIAMS FORMULA	=	2.5	min.
(use for C>=0.4)			
AIROPORT FORMULA	=	9.8	min.
(use for C<0.4)			

Design Flows (Q=CiA/360) m <sup>3</sup> /sec	
5 Year	0.213
10 Year	0.249
25 Year	0.293
50 Year	0.321
100 Year	0.348

## **OXBOW LAKE ROAD - ENHANCED SWALE CATCHMENT 201** **TRAPEZOIDAL CHANNEL DESIGN**

Lake of Bays, Ontario

Project Number: 20-11530M

Date: September 28, 2020

Design By: LT

File: Z:\Project Documents\11530M Oxbow Lake\Trapezoidal Channel - 201.xls



Calculation of discharge, Q, and average velocity, V (S.I. Units)

Using the Manning Equation for Uniform Open Channel Flow

Instructions: Enter values in blue boxes. Spreadsheet calculates values in yellow boxes					
Inputs			Calculations		
Bottom width, <b>b</b> =	0.5	m	Cross-Sect. Area, <b>A</b> =	0.680	m <sup>2</sup>
Depth of Channel, <b>y</b> =	0.4	m	Wetted Perimeter, <b>P</b> =	3.03	m
Side Slope, <b>z</b> = (H:V = <b>z</b> :1)	3		Hydraulic Radius, <b>R</b> =	0.22	m
Manning roughness, <b>n</b> =	0.03		Discharge, <b>Q</b> =	1.67	m <sup>3</sup> /s
Channel bottom slope, <b>S</b> =	0.04	m/m	Ave. Velocity, <b>V</b> =	2.46	m/s
Required Flow, <b>Q</b> =	0.348	m <sup>3</sup> /s			
<b>Design Check:</b> Size of Channel is adequate and can carry required flow					

$A = by + zy^2$	(cross-sectional area)
$P = b + 2y(1 + z^2)^{1/2}$	(wetted perimeter)
$R = A/P$	(hydraulic radius)
$Q = (1.0/n)(A)(R^{2/3})(S^{1/2})$	(Manning Equation)
$V = Q/A$	(average velocity)

### **Manning Roughness Coefficient Values**

Channel Surface	Manning Roughness Coefficient, <i>n</i>
Asbestos cement	0.011
Brass	0.011
Brick	0.015
Cast-iron, new	0.012
Concrete, steel forms	0.011
Concrete, wooden forms	0.015
Concrete, centrifugally spun	0.013
Copper	0.011
Corrugated metal	0.022
Galvanized Iron	0.016
Lead	0.011
Plastic	0.009
Steel - Coal-tar enamel	0.01
Steel - New unlined	0.011
Steel - Riveted	0.019
Wood stave	0.012

OXBOW LAKE ROAD - ENHANCED SWALE CATCHMENT 201

Erodibility Review

Lake of Bays, Ontario

Project Number:

20-11530M

Date:

September 28, 2020

Design By:

LT

File:

Z:\Project Documents\11530M Oxbow Lake\Trapezoidal Channel - 201.xls



Maximum Flow Rate in Channel = 0.348 (100 Year Design Storm)  
Mamimum Permitted Velocity = 1.2 (see charts)

Flow Area A (Q/V) = 0.289718 m²

Calculate Flow Depth in Channel		Quadratic Function		
Area = (bottom width)d+(slope)d <sup>2</sup>		a	b	c
		3	0.5	-0.28971756
Root 1 =		0.238407191		
Root 2 =		-0.405073857		
Thefore, depth of flow in the channel =		0.238 m		OK

Calculate Maximum Slope at which Erosion Protection is Required	
Smax =	(Vmax x N/R <sup>2/3</sup> )²
N =	0.03 (Rip-Rap)
Wetted Perimeter	2.008 m
Hydraulic Radius	0.144 m
Smax =	0.017 m/m
Smax =	1.712 %

Channel Design Summary	
Bottom Width	0.5 m
Side Slopes (H:1)	3
Depth of Channel	0.4 m
Depth of Flow	0.238 m
Erosion Protection when slope of Channel exceeds	1.71 %

# **OWBOW LAKE ROAD - ENHANCED SWALE CATCHMENT 202** **RATIONAL METHOD CALCULATIONS**

**Lake of Bays, Ontario**

Project Number:

20-11530M

Date:

September 28, 2020

Design By:

LT

File:

Z:\Project Documents\11530M Oxbow Lake\Trapezoidal Channel - 202.xls



Chicago Storm Parameters				
Design Storm	a	b	c	Intensity (mm/hr)
5 Year	950	6.75	0.82	95.214
10 Year	1221	7.38	0.843	111.168
25 Year	1452	7.3	0.848	130.851
50 Year	1466	6.55	0.832	143.513
100 Year	1499	5.81	0.825	155.476

\* Based on District of Muskoka IDF Data

Rational Coefficient	
DOWNTOWN BUSINESS	0.70-0.95
SINGLE FAMILY RESIDENTIAL	0.30-0.50
ASPHALT/CONCRETE	0.70-0.95
SANDY SOIL LAWN	0.05-0.20
HEAVY SOIL LAWN	0.13-0.35
BRICK	0.70-0.85

Time of Concentration(Tc) Calculator			
WATERSHED AREA	=	1.16	ha
LENGTH OF OVERLAND FLOW	=	90	m
SLOPE	=	0.2	m/m
RATIONAL COEFFICIENT	=	0.25	see table

Time of Concetration Results			
BRANSBY WILLIAMS FORMULA	=	2.8	min.
(use for C>=0.4)			
AIROPORT FORMULA	=	9.8	min.
(use for C<0.4)			

Design Flows (Q=CiA/360) m <sup>3</sup> /sec	
5 Year	0.077
10 Year	0.090
25 Year	0.105
50 Year	0.116
100 Year	0.125

## OXBOW LAKE ROAD - ENHANCED SWALE CATCHMENT 202 TRAPEZOIDAL CHANNEL DESIGN

Lake of Bays, Ontario

Project Number: 20-11530M

Date: September 28, 2020

Design By: LT

File: Z:\Project Documents\11530M Oxbow Lake\Trapezoidal Channel - 202.xls



Calculation of discharge, Q, and average velocity, V (S.I. Units)

Using the Manning Equation for Uniform Open Channel Flow

**Instructions:** Enter values in blue boxes. Spreadsheet calculates values in yellow boxes

### Inputs

Bottom width, **b** = 0.5 m

Depth of Channel, **y** = 0.4 m

Side Slope, **z** = 3  
(H:V = z:1)

Manning roughness, **n** = 0.03

Channel bottom slope, **S** = 0.006 m/m

Required Flow, **Q** = 0.125 m<sup>3</sup>/s

### Calculations

Cross-Sect. Area, **A** = 0.680 m<sup>2</sup>

Wetted Perimeter, **P** = 3.03 m

Hydraulic Radius, **R** = 0.22 m

Discharge, **Q** = 0.65 m<sup>3</sup>/s

Ave. Velocity, **V** = 0.95 m/s

**Design Check:** Size of Channel is adequate and can carry required flow

$A = by + zy^2$  (cross-sectional area)  
 $P = b + 2y(1 + z^2)^{1/2}$  (wetted perimeter)  
 $R = A/P$  (hydraulic radius)  
 $Q = (1.0/n)(A)(R^{2/3})(S^{1/2})$  (Manning Equation)  
 $V = Q/A$  (average velocity)

### Manning Roughness Coefficient Values

Channel Surface	Manning Roughness Coefficient, n
Asbestos cement	0.011
Brass	0.011
Brick	0.015
Cast-iron, new	0.012
Concrete, steel forms	0.011
Concrete, wooden forms	0.015
Concrete, centrifugally spun	0.013
Copper	0.011
Corrugated metal	0.022
Galvanized Iron	0.016
Lead	0.011
Plastic	0.009
Steel - Coal-tar enamel	0.01
Steel - New unlined	0.011
Steel - Riveted	0.019
Wood stave	0.012



## OXBOW LAKE ROAD - ENHANCED SWALE CATCHMENT 202

### Erodibility Review

Lake of Bays, Ontario

Project Number:

20-11530M

Date:

September 28, 2020

Design By:

LT

File:

Z:\Project Documents\11530M Oxbow Lake\Trapezoidal Channel - 202.xls



Maximum Flow Rate in Channel = 0.125 (100 Year Design Storm)  
 Maximum Permitted Velocity = 1.2 (see charts)

Flow Area A (Q/V) = 0.10437 m<sup>2</sup>

Calculate Flow Depth in Channel	Quadratic Function		
Area = (bottom width)d+(slope)d <sup>2</sup>	a	b	c
	3	0.5	-0.1043703
	Root 1 =	0.120957011	
	Root 2 =	-0.28762368	
Therefore, depth of flow in the channel =	0.121 m		OK

Calculate Maximum Slope at which Erosion Protection is Required	
Smax =	(Vmax x N/R <sup>2/3</sup> ) <sup>2</sup>
N =	0.03 (Rip-Rap)
Wetted Perimeter	1.265 m
Hydraulic Radius	0.083 m
Smax =	0.036 m/m
Smax =	3.608 %

Channel Design Summary	
Bottom Width	0.5 m
Side Slopes (H:1)	3
Depth of Channel	0.4 m
Depth of Flow	0.121 m
Erosion Protection when slope of Channel exceeds	3.61 %

# HY-8 Culvert Analysis Report

## Crossing Discharge Data

Discharge Selection Method: Specify Minimum, Design, and Maximum Flow

Minimum Flow: 7.52202 cfs

Design Flow: 8.79335 cfs

Maximum Flow: 12.2895 cfs


**Table 1 - Summary of Culvert Flows at Crossing: Crossing 201**

Headwater Elevation (m)	Total Discharge (cms)	Culvert 201 Discharge (cms)	Roadway Discharge (cms)	Iterations
0.86	0.21	0.21	0.00	1
0.88	0.23	0.23	0.00	1
0.90	0.24	0.24	0.00	1
0.91	0.25	0.25	0.00	1
0.94	0.27	0.27	0.00	1
0.96	0.28	0.28	0.00	1
0.98	0.29	0.29	0.00	1
0.99	0.31	0.31	0.00	1
1.01	0.32	0.32	0.00	1
1.03	0.33	0.33	0.00	1
1.06	0.35	0.35	0.00	1
1.22	0.44	0.44	0.00	Overtopping

## Rating Curve Plot for Crossing: Crossing 201

### Total Rating Curve

Crossing: Crossing 201




**Table 2 - Culvert Summary Table: Culvert 201**

Total Discharge (cms)	Culvert Discharge (cms)	Headwater Elevation (m)	Inlet Control Depth (m)	Outlet Control Depth (m)	Flow Type	Normal Depth (m)	Critical Depth (m)	Outlet Depth (m)	Tailwater Depth (m)	Outlet Velocity (m/s)	Tailwater Velocity (m/s)
0.21	0.21	0.86	0.462	0.0*	1-S2n	0.189	0.299	0.200	0.154	2.489	1.440
0.23	0.23	0.88	0.480	0.0*	1-S2n	0.195	0.308	0.207	0.159	2.533	1.465
0.24	0.24	0.90	0.499	0.013	1-S2n	0.201	0.317	0.214	0.163	2.566	1.487
0.25	0.25	0.91	0.512	0.026	1-S2n	0.205	0.323	0.219	0.166	2.583	1.502
0.27	0.27	0.94	0.537	0.053	1-S2n	0.213	0.335	0.227	0.172	2.629	1.530
0.28	0.28	0.96	0.556	0.075	1-S2n	0.219	0.344	0.233	0.176	2.662	1.551
0.29	0.29	0.98	0.575	0.096	1-S2n	0.224	0.352	0.240	0.180	2.693	1.570
0.31	0.31	0.99	0.595	0.118	1-S2n	0.230	0.361	0.246	0.184	2.719	1.589
0.32	0.32	1.01	0.615	0.140	5-S2n	0.235	0.369	0.253	0.188	2.745	1.607
0.33	0.33	1.03	0.635	0.162	5-S2n	0.241	0.376	0.259	0.192	2.771	1.625
0.35	0.35	1.06	0.656	0.186	5-S2n	0.246	0.385	0.265	0.195	2.793	1.642

\* Full Flow Headwater elevation is below inlet invert.

\*\*\*\*\*  
Straight Culvert  
Inlet Elevation (invert): 0.40 m,    Outlet Elevation (invert): 0.00 m  
Culvert Length: 20.00 m,    Culvert Slope: 0.0200  
\*\*\*\*\*

## Culvert Performance Curve Plot: Culvert 201






## Water Surface Profile Plot for Culvert: Culvert 201

Crossing - Crossing 201, Design Discharge - 0.25 cms

Culvert - Culvert 201, Culvert Discharge - 0.25 cms



### Site Data - Culvert 201

Site Data Option: Culvert Invert Data

Inlet Station: 0.00 m

Inlet Elevation: 0.40 m

Outlet Station: 20.00 m

Outlet Elevation: 0.00 m

Number of Barrels: 1

### Culvert Data Summary - Culvert 201

Barrel Shape: Circular

Barrel Diameter: 600.00 mm

Barrel Material: Smooth HDPE

Embedment: 0.00 mm

Barrel Manning's n: 0.0120

Culvert Type: Straight

Inlet Configuration: Thin Edge Projecting

Inlet Depression: None

**Table 3 - Downstream Channel Rating Curve (Crossing: Crossing 201)**

Flow (cms)	Water Surface Elev (m)	Depth (m)	Velocity (m/s)	Shear (Pa)	Froude Number
0.21	0.15	0.15	1.44	60.31	1.43
0.23	0.16	0.16	1.46	62.16	1.43
0.24	0.16	0.16	1.49	63.96	1.44
0.25	0.17	0.17	1.50	65.11	1.44
0.27	0.17	0.17	1.53	67.37	1.45
0.28	0.18	0.18	1.55	69.00	1.45
0.29	0.18	0.18	1.57	70.60	1.46
0.31	0.18	0.18	1.59	72.14	1.46
0.32	0.19	0.19	1.61	73.65	1.46
0.33	0.19	0.19	1.62	75.12	1.47
0.35	0.20	0.20	1.64	76.55	1.47

### **Tailwater Channel Data - Crossing 201**

Tailwater Channel Option: Trapezoidal Channel

Bottom Width: 0.50 m

Side Slope (H:V): 3.00 (3:1)

Channel Slope: 0.0400

Channel Manning's n: 0.0300

Channel Invert Elevation: 0.00 m

### **Roadway Data for Crossing: Crossing 201**

Roadway Profile Shape: Constant Roadway Elevation

Crest Length: 10.00 m

Crest Elevation: 1.22 m

Roadway Surface: Paved

Roadway Top Width: 9.10 m

# HY-8 Culvert Analysis Report

## Crossing Discharge Data

Discharge Selection Method: Specify Minimum, Design, and Maximum Flow

Minimum Flow: 2.71923 cfs

Design Flow: 3.17832 cfs

Maximum Flow: 4.41433 cfs


**Table 1 - Summary of Culvert Flows at Crossing: Crossing 202**

Headwater Elevation (m)	Total Discharge (cms)	Culvert 202 Discharge (cms)	Roadway Discharge (cms)	Iterations
0.73	0.08	0.08	0.00	1
0.74	0.08	0.08	0.00	1
0.75	0.09	0.09	0.00	1
0.76	0.09	0.09	0.00	1
0.78	0.10	0.10	0.00	1
0.79	0.10	0.10	0.00	1
0.80	0.11	0.11	0.00	1
0.81	0.11	0.11	0.00	1
0.83	0.12	0.12	0.00	1
0.84	0.12	0.12	0.00	1
0.85	0.13	0.13	0.00	1
1.05	0.18	0.18	0.00	Overtopping

## Rating Curve Plot for Crossing: Crossing 202

### Total Rating Curve

Crossing: Crossing 202



**Table 2 - Culvert Summary Table: Culvert 202**


Total Discharge (cms)	Culvert Discharge (cms)	Headwater Elevation (m)	Inlet Control Depth (m)	Outlet Control Depth (m)	Flow Type	Normal Depth (m)	Critical Depth (m)	Outlet Depth (m)	Tailwater Depth (m)	Outlet Velocity (m/s)	Tailwater Velocity (m/s)
0.08	0.08	0.73	0.307	0.0*	1-S2n	0.130	0.199	0.130	0.092	2.097	1.086
0.08	0.08	0.74	0.319	0.0*	1-S2n	0.134	0.205	0.134	0.094	2.135	1.105
0.09	0.09	0.75	0.331	0.0*	1-S2n	0.139	0.211	0.139	0.097	2.165	1.123
0.09	0.09	0.76	0.340	0.0*	1-S2n	0.141	0.215	0.141	0.099	2.189	1.135
0.10	0.10	0.78	0.356	0.0*	1-S2n	0.147	0.222	0.147	0.103	2.232	1.157
0.10	0.10	0.79	0.368	0.0*	1-S2n	0.150	0.228	0.157	0.105	2.141	1.173
0.11	0.11	0.80	0.381	0.0*	1-S2n	0.154	0.233	0.160	0.108	2.174	1.188
0.11	0.11	0.81	0.394	0.0*	1-S2n	0.158	0.239	0.158	0.111	2.317	1.203
0.12	0.12	0.83	0.407	0.0*	5-S2n	0.162	0.245	0.168	0.113	2.228	1.217
0.12	0.12	0.84	0.420	0.0*	5-S2n	0.166	0.250	0.172	0.115	2.247	1.231
0.13	0.13	0.85	0.433	0.0*	5-S2n	0.169	0.255	0.176	0.118	2.267	1.245

\* Full Flow Headwater elevation is below inlet invert.



\*\*\*\*\*  
Straight Culvert  
Inlet Elevation (invert): 0.42 m,    Outlet Elevation (invert): 0.00 m  
Culvert Length: 21.00 m,    Culvert Slope: 0.0200  
\*\*\*\*\*


## Culvert Performance Curve Plot: Culvert 202



## Water Surface Profile Plot for Culvert: Culvert 202

Crossing - Crossing 202, Design Discharge - 0.09 cms

Culvert - Culvert 202, Culvert Discharge - 0.09 cms



### Site Data - Culvert 202

Site Data Option: Culvert Invert Data

Inlet Station: 0.00 m

Inlet Elevation: 0.42 m

Outlet Station: 21.00 m

Outlet Elevation: 0.00 m

Number of Barrels: 1

### Culvert Data Summary - Culvert 202

Barrel Shape: Circular

Barrel Diameter: 400.00 mm

Barrel Material: Smooth HDPE

Embedment: 0.00 mm

Barrel Manning's n: 0.0120

Culvert Type: Straight

Inlet Configuration: Thin Edge Projecting

Inlet Depression: None

**Table 3 - Downstream Channel Rating Curve (Crossing: Crossing 202)**

Flow (cms)	Water Surface Elev (m)	Depth (m)	Velocity (m/s)	Shear (Pa)	Froude Number
0.08	0.09	0.09	1.09	35.89	1.33
0.08	0.09	0.09	1.10	37.05	1.34
0.09	0.10	0.10	1.12	38.17	1.34
0.09	0.10	0.10	1.13	38.96	1.35
0.10	0.10	0.10	1.16	40.33	1.35
0.10	0.11	0.11	1.17	41.36	1.36
0.11	0.11	0.11	1.19	42.36	1.36
0.11	0.11	0.11	1.20	43.34	1.37
0.12	0.11	0.11	1.22	44.30	1.37
0.12	0.12	0.12	1.23	45.24	1.37
0.13	0.12	0.12	1.24	46.15	1.38

### **Tailwater Channel Data - Crossing 202**

Tailwater Channel Option: Trapezoidal Channel

Bottom Width: 0.50 m

Side Slope (H:V): 3.00 (3:1)

Channel Slope: 0.0400

Channel Manning's n: 0.0300

Channel Invert Elevation: 0.00 m

### **Roadway Data for Crossing: Crossing 202**

Roadway Profile Shape: Constant Roadway Elevation

Crest Length: 10.00 m

Crest Elevation: 1.05 m

Roadway Surface: Paved

Roadway Top Width: 9.10 m

**WEST OXBOW LAKE ROAD – OXBOW LAKE, LAKE OF BAYS  
SITE EVALUATION REPORT - STORM WATER MANAGEMENT AND CONSTRUCTION  
MITIGATION PLAN**


---

**APPENDIX B**

**Drawings**







The position of existing above ground and underground utilities and facilities are not necessarily shown on the drawings, and where shown, the accuracy of the position of such utilities and facilities is not guaranteed. Before starting work, the contractor shall confirm the exact location of all existing utilities and facilities, and shall assume all liability for damage to them.

Drawings shall not be used for construction unless sealed and signed. All work to be performed in accordance with the Occupational Health & Safety Act 1990.

Any errors and/or omissions shall be reported to Pinestone Engineering Ltd. without delay.

**PEL**  
PINESTONE ENGINEERING LIMITED |  
www.pel.ca

SEAL

DRAWN BY:	M.B.	CHECKED BY:	T.H.
DESIGNED BY:	L.T.		
SCALE:	DATE:		
1:1250	AUGUST 2020		

NORTH ARROW

PROJECT:	WEST OXBOW LAKE ROAD
DRAWING:	PLAN AND PROFILE

PROJECT No. :	20-11530-M
DRAWING No.	PP-1








EROSION CONTROL NOTES:

1. All silt fencing to be installed prior to any grading or excavation.
2. Erosion control fencing to be installed around the base of all stockpiles.
3. Additional erosion control measures may be required as site development progresses. Contractor to provide all additional erosion control structures as directed by the engineer.
4. Pinestone Engineering Ltd. to monitor erosion control structures to ensure fencing is installed and maintenance is performed to municipal requirements.
5. Erosion control structures to be monitored regularly and any damage repaired immediately. Sediments to be removed when accumulations reach a maximum of 1/2 the height of the fence.
6. All erosion control structures to remain in place until all disturbed ground have been re-stabilized either by paving or restoration of vegetative ground cover.
7. No alternate methods of erosion protection shall be permitted unless approved Pinestone Engineering Ltd. and the Township of Lake of Bays Department of Public Works.
8. Contractor is responsible for municipal roadway to be cleared of all sediments from vehicular tracking etc. at the end of each day.

CULVERT NOTES

1. Culverts shall be 320KPa. HDPE pipe. Bedding shall be granular 'A' to OPSD 802.010 compacted to 95% SPD.
2. Place 150mm dia. rip rap at all culvert inlets and outlets per OPSD 810.01.
3. Frost tapers at culverts to be per OPSD.803.030
4. All culvert installations for entrances to municipal roads shall conform to OPSS.421 and OPSD.802.013 and 803.030.



The position of existing above ground and underground utilities and facilities are not necessarily shown on the drawings, and where shown, the accuracy of the position of such utilities and facilities is not guaranteed. Before starting work, the contractor shall confirm the exact location of all existing utilities and facilities, and shall assume all liability for damage to them.

Drawings shall not be used for construction unless sealed and signed. All work to be performed in accordance with the Occupational Health & Safety Act 1990.

Any errors and/or omissions shall be reported to Pinestone Engineering Ltd. without delay.



DRAWN BY:	CHECKED BY:				
M.B.	T.H.				
DESIGNED BY:					
L.T.					
SCALE:	DATE:				
	AUGUST 2020				
		1	21.01.14	DWY ALIGNMENT	M.B.
		NO.	YY.MM.DD	REVISION	BY

NORTH ARROW

PROJECT:

WEST OXBOW LAKE ROAD

DRAWING:

GENERAL NOTES AND DETAILS

PROJECT No. :

20-11530-M

DRAWING No.

DET-1